



25 March 2026

Mayor Guy Titus
Board of Works and Public Safety
10 South State St.
Greenfield, IN 46140

Re: Southside Water Improvement- Pheonix Fabricators and Erectors, LLC Partial Application # 27

Mayor and Board Members,

Pheonix Fabricators and Erectors, LLC has submitted their request to Donohue and Associates, INC. for Partial Pay Application (PPA) 27 for the South Side Water Improvements Project- Water Tower Project. I have reviewed this PPA with Donohue and the Project Managers from Pheonix Fabricators and Erectors, LLC and have confirmed that all quantities listed in the Pay Application are correct. Donohue and Associates, INC. has recommended approval of PPA # 27 in the total amount of \$ 44,318 and a retainage amount of \$ 2,333 for a total payment due of \$ 46,650.

At this time, I am requesting that the Board approve the recommendation from Donohue and Associates, INC. for the payment of PPA 27, and Retainage Payment 27. Once approved, this pay request will be submitted to the IFA/SRF for their review and approval. The following documents have been included for your review:

1. Pheonix Fabricators and Erectors, LLC Partial Pay Application #27
2. Donohue and Associates, INC. recommendation letter

Please let me know if there are questions regarding this request or if any other information is needed at this time.

Respectfully Submitted,

A handwritten signature in black ink, appearing to read "Charles Gill".

Charles Gill
Manager
Water Utility

cc: Jane Webb, Utility Coordinator
Lori Elmore, Clerk-Treasurer



March 13, 2026

Mr. Charles Gill
Water Department Manager
City of Greenfield Water Department
451 Meek Street
Greenfield, IN 46540

Re: Southside Water Improvements Project - Southside Water Tank and Improvements
Application for Payment 27 - Phoenix Contractors & Erectors
Donohue Project No. 14365

Dear Mr. Gill:

Enclosed is the Contractor’s Application for Payment No. 27 for the Southside Water Tank and Improvements. We have reviewed the final version of Phoenix Contractors & Erectors Application for payment and find the request submittal to be complete and accurate and in accordance with the Project Manual. Therefore, Donohue recommends payment to Phoenix Contractors & Erectors as follows:

Phoenix Pay Application No. 27	\$44,318
Total	\$44,318

Donohue recommends payment to the project retainage account as follows:

Retainage Pay Application No. 27	\$2,333
Total	\$2,333


For reference purposes, the current record of payments (including this recommendation) is as follows:

	Phoenix	Retainage	Total	Remaining in Contract
				\$8,950,000
Application No. 1	\$255,075	\$13,425	\$268,500	\$8,681,500
Application No. 2	\$510,150	\$26,850	\$537,000	\$8,144,500
Application No. 3	\$22,007	\$1,158	\$23,165	\$8,121,335
Application No. 4	\$222,771	\$11,725	\$234,496	\$7,886,839
Application No. 5	\$996,235	\$52,433	\$1,048,668	\$6,838,171
Application No. 6	\$449,142	\$23,639	\$472,781	\$6,365,390
Application No. 7	\$1,060,976	\$55,841	\$1,116,871	\$5,248,574
Application No. 8	\$100,261	\$5,277	\$105,538	\$5,143,036
Application No. 9	\$108,495	\$5,710	\$114,205	\$5,208,831
Application No. 10	\$221,806	\$11,674	\$233,480	\$4,795,351
Application No. 11	\$36,198	\$1,905	\$38,103	\$4,757,248
Application No. 12	\$674,283	\$35,489	\$709,772	\$4,047,476

Application No. 13	\$138,320	\$7,280	\$145,600	\$3,901,876
Application No. 14	\$43,225	\$2,275	\$45,500	\$3,856,376
Application No. 15	\$140,125	\$7,375	\$147,500	\$3,708,876
Application No. 16	\$86,450	\$4,550	\$91,000	\$3,617,876
Application No. 17	\$86,450	\$4,550	\$91,000	\$3,526,876
Application No. 18	\$94,050	\$4,950	\$99,000	\$3,427,876
Application No. 19	\$204,250	\$10,750	\$215,000	\$3,212,876
Application No. 20	\$221,825	\$11,675	\$233,500	\$2,979,376
Application No. 21	\$303,050	\$15,950	\$319,000	\$2,660,376
Application No. 22	\$68,020	\$3,580	\$71,600	\$2,558,776
Application No. 23	\$148,675	\$7,825	\$156,500	\$2,432,276
Application No. 24	\$156,342	\$8,229	\$164,570	\$2,267,706
Application No. 25	\$89,015	\$7,685	\$93,700	\$2,174,006
Application No. 26	\$14,772	\$778	\$15,550	\$2,158,456
Application No. 27	\$44,318	\$2,333	\$46,650	\$2,111,806

If you have any questions, please feel free to contact me.

Sincerely,



Emily J. Wehmeyer, PE
Project Manager

Enclosures: As noted

Contractor's Application for Payment

Owner:	<u>City of Greenfield</u>	Owner's Project No.:	<u>8613117</u>
Engineer:	<u>Donahue & Associates, Inc.</u>	Engineer's Project No.:	<u>13767-TO09BP01</u>
Contractor:	<u>Phoenix Fabricators and Erectors, LLC</u>	Contractor's Project No.:	<u>3971 & 3974</u>
Project:	<u>Southside Water Storage Tower and Improvements</u>		
Contract:	<u>Southside Water Improvements</u>		
Application No.:	<u>TWENTYSEVEN</u>	Application Date:	<u>3/15/2026</u>
Application Period:	<u>From 2/16/2026</u>	to	<u>3/15/2026</u>

1. Original Contract Price	\$ 8,950,000.00
2. Net change by Change Orders	\$ -
3. Current Contract Price (Line 1 + Line 2)	\$ 8,950,000.00
4. Total Work completed and materials stored to date (Sum of Column G Lump Sum Total and Column J Unit Price Total)	\$ 6,838,194.00
5. Retainage	
a. <u>5%</u> X <u>\$ 6,838,194.00</u> Work Completed	\$ 341,909.70
b. <u>5%</u> X <u>\$ -</u> Stored Materials	\$ -
c. Total Retainage (Line 5.a + Line 5.b)	\$ 341,909.70
6. Amount eligible to date (Line 4 - Line 5.c)	\$ 6,496,284.30
7. Less previous payments (Line 6 from prior application)	\$ 6,451,966.80
8. Amount due this application	\$ 44,317.50
9. Balance to finish, including retainage (Line 3 - Line 4 + Line 5c)	\$ 2,453,715.70

Contractor's Certification


The undersigned Contractor certifies, to the best of its knowledge, the following:

- (1) All previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with the Work covered by prior Applications for Payment;
- (2) Title to all Work, materials and equipment incorporated in said Work, or otherwise listed in or covered by this Application for Payment, will pass to Owner at time of payment free and clear of all liens, security interests, and encumbrances (except such as are covered by a bond acceptable to Owner indemnifying Owner against any such liens, security interest, or encumbrances); and
- (3) All the Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective.

Contractor: Phoenix Fabricators and Erectors, LLC

Signature:  **Date:** 3/15/2026

Recommended by Engineer

By: 
Title: Project Manager
Date: 3/16/26

Approved by Owner

By: 
Title: Utility Manager
Date: 17 March 2026

Approved by Funding Agency

By: _____
Title: _____
Date: _____

By: _____
Title: _____
Date: _____

Total number of weather days for project: 0

Progress Estimate - Lump Sum Work

Contractor's Application for Payment

Owner:	City of Greenfield	Owner's Project No.:	8613117
Engineer:	Donahue & Associates, Inc.	Engineer's Project No.:	13767-TO09BP01
Contractor:	Phoenix Fabricators and Erectors, LLC	Contractor's Project No.:	3971 & 3974
Project:	Southside Water Storage Tower and Improvements		
Contract:	Southside Water Improvements		

Application No.:	TWENTYSEVEN	Application Period:	From	02/16/26	to	03/15/26	Application Date:	03/15/26
-------------------------	-------------	----------------------------	------	----------	----	----------	--------------------------	----------

A Item No.	B Description	C Scheduled Value (\$)	D + E Work Completed		F Materials Currently Stored (not in D or E) (\$)	G Work Completed and Materials Stored to Date (D + E + F) (\$)	H % of Scheduled Value / C (%)	I Balance to Finish (C - G) (\$)
			(D + E) From Previous Application (\$)	This Period (\$)				
Original Contract								
SOUTH 2MG WATER STORAGE TOWER (#3971):								
1	BONDS & INSURANCE	268,500.00	268,500.00	-	-	268,500.00	100%	-
2	ENGINEERING	537,000.00	537,000.00	-	-	537,000.00	100%	-
3	MOBILIZATION	358,000.00	179,000.00	-	-	179,000.00	50%	179,000.00
4	TANK FOUNDATION	1,162,000.00	1,162,000.00	-	-	1,162,000.00	100%	-
5	TANK CONCRETE SHAFT	1,176,000.00	1,176,000.00	-	-	1,176,000.00	100%	-
6	TANK MATERIAL & SHOP FABRICATION	1,508,964.00	1,508,964.00	-	-	1,508,964.00	100%	-
7	TANK ERECTION	860,000.00	860,000.00	-	-	860,000.00	100%	-
8	TANK FIELD PAINTING	467,000.00	467,000.00	-	-	467,000.00	100%	-
9	SCADA	60,000.00	12,000.00	-	-	12,000.00	20%	48,000.00
10	ELECTRICAL	900,000.00	176,130.00	-	-	176,130.00	19.57%	723,870.00
11	MIXING SYSTEM	95,000.00	85,500.00	-	-	85,500.00	90%	9,500.00
12	FENCE & GATE	53,000.00	-	-	-	-	0%	53,000.00
13	PIPING	313,000.00	281,700.00	-	-	281,700.00	90%	31,300.00
14	SITework	311,000.00	77,750.00	46,650.00	-	124,400.00	40%	186,600.00
15	WESTON 0.5 MG WATER STORAGE TOWER DEMOLITION	85,000.00	-	-	-	-	0%	85,000.00
16	CASH ALLOWANCE	50,000.00	-	-	-	-	0%	50,000.00
Original Contract Totals		\$ 8,204,464.00	\$ 6,791,544.00	\$ 46,650.00	\$ -	\$ 6,838,194.00	83%	\$ 1,366,270.00
Change Orders								
							0%	-
							0%	-
							0%	-
Change Order Totals		\$ -	\$ -	\$ -	\$ -	\$ -		\$ -
Original Contract and Change Orders								
Project Totals		\$ 8,204,464.00	\$ 6,791,544.00	\$ 46,650.00	\$ -	\$ 6,838,194.00	83%	\$ 1,366,270.00

Total number of weather days for project: 0

Progress Estimate - Lump Sum Work

Contractor's Application for Payment

Owner:	City of Greenfield	Owner's Project No.:	8613117
Engineer:	Donahue & Associates, Inc.	Engineer's Project No.:	13767-TO09BP01
Contractor:	Phoenix Fabricators and Erectors, LLC	Contractor's Project No.:	3971 & 3974
Project:	Southside Water Storage Tower and Improvements		
Contract:	Southside Water Improvements		

Application No.: TWENTYSEVEN **Application Period:** From 02/16/26 to 03/15/26 **Application Date:** 03/15/26

A	B	C	D	E	F	G	H	I
Item No.	Description	Scheduled Value (\$)	Work Completed		Materials Currently Stored (not in D or E) (\$)	Work Completed and Materials Stored to Date (D + E + F) (\$)	% of Scheduled Value / C (%)	Balance to Finish (C - G) (\$)
			(D + E) From Previous Application (\$)	This Period (\$)				
Original Contract								
HOSPITAL 0.5 MG SPHEROID TANK RAISE (#3974):								
16	TRAFFIC CONTROL	5,000.00		-		-	0%	5,000.00
17	FOUNDATION & SITE WORK	106,000.00		-		-	0%	106,000.00
18	TANK MATERIAL & FABRICATION	79,000.00		-		-	0%	79,000.00
19	TANK RAISE & ERECTION	460,536.00		-		-	0%	460,536.00
20	TANK PAINTING	20,000.00		-		-	0%	20,000.00
21	TANK ELECTRICAL	75,000.00		-		-	0%	75,000.00
Original Contract Totals		\$ 745,536.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 745,536.00
Change Orders								
				-		-	0%	-
				-		-	0%	-
				-		-	0%	-
Change Order Totals		\$ -	\$ -	\$ -	\$ -	\$ -		\$ -
Original Contract and Change Orders								
Project Totals		\$ 745,536.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 745,536.00

Total number of weather days for project: 0



182 SOUTH COUNTY ROAD 900 EAST • AVON, IN 46123-8973

PARTIAL WAIVER OF LIEN

Contractor: Phoenix Fabricators & Erectors, LLC
182 S. County Road 900 East
Avon, IN 46123

Owner: City of Greenfield/Department of Engineering
10 South State Street
Greenfield, IN 46140

Project: Southside Water Storage Tower and Improvements
Southside Water Improvements
PFE# 3971 & 3974 Greenfield, IN

The undersigned Contractor warrants it has been paid to date for all labor, services, equipment, and materials furnished for the above referenced project, through the period ending 3/15/2026. The undersigned hereby waives and releases any right to Mechanic's Lien, any state or federal statutory bond rights, any private bond rights, any claim for payment or payment rights for persons in the undersigned position.

The undersigned warrants that it has paid in full all laborers, subcontractors, material men and suppliers for all work, equipment, materials, and services provided to the referenced project through the period ending 3/15/2026.

Phoenix Fabricators & Erectors, LLC

By: 

Title: Billing Specialist

Date: 3/15/2026